



Wilkes University Science Center

Status: **Construction**

20-Dec-11

Activity Name	Original Duration	Remaining Duration	Start	Finish	2012												2013					2014										
					Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan		
Wilkes Science Center	417	417	09-Dec-11	15-Jul-13	15-Jul-13, Wilkes Science Center																											
Preconstruction	60	60	09-Dec-11	01-Mar-12	01-Mar-12, Preconstruction																											
Construction Documents Complete	0	0	09-Dec-11*		◆ Construction Documents Complete																											
Bid Document Preparation	8	8	12-Dec-11*	21-Dec-11	■ Bid Document Preparation																											
Project Bid Period	21	21	22-Dec-11	19-Jan-12	■ Project Bid Period																											
Pre Bid Meeting	0	0	05-Jan-12*		◆ Pre Bid Meeting																											
Bid Date	0	0	20-Jan-12*		◆ Bid Date																											
Construction Notice to Proceed	0	0	01-Mar-12*		◆ Construction Notice to Proceed																											
Procurement	168	168	23-Jan-12	12-Sep-12	12-Sep-12, Procurement																											
Initial Review of Bids	5	5	23-Jan-12	27-Jan-12	■ Initial Review of Bids																											
Continuous Scope Review and Award of Primary Contracts	23	23	30-Jan-12	29-Feb-12	■ Continuous Scope Review and Award of Primary Contracts																											
Critical Submittals	73	73	30-Jan-12	09-May-12	09-May-12, Critical Submittals																											
Concrete and Rebar	20	20	30-Jan-12	24-Feb-12	■ Concrete and Rebar																											
Structural Steel and Anchor Bolts	45	45	30-Jan-12	30-Mar-12	■ Structural Steel and Anchor Bolts																											
Underground Utilities	30	30	30-Jan-12	09-Mar-12	■ Underground Utilities																											
Masonry	40	40	30-Jan-12	23-Mar-12	■ Masonry																											
Aluminum Windows	40	40	01-Mar-12	25-Apr-12	■ Aluminum Windows																											
MEP & FP	50	50	01-Mar-12	09-May-12	■ MEP & FP																											
Remaining Submittals	0	0																														
Material Procurement	143	143	27-Feb-12	12-Sep-12	12-Sep-12, Material Procurement																											
Reinforcement	20	20	27-Feb-12	23-Mar-12	■ Reinforcement																											
Masonry	40	40	26-Mar-12	18-May-12	■ Masonry																											
Anchor Bolts	10	10	02-Apr-12	13-Apr-12	■ Anchor Bolts																											
Structural Steel	50	50	02-Apr-12	08-Jun-12	■ Structural Steel																											
Mech / Electrical Equipment	90	90	10-May-12	12-Sep-12	■ Mech / Electrical Equipment																											
Construction	355	355	02-Mar-12	11-Jul-13	11-Jul-13, Construction																											
Sitework	355	355	02-Mar-12	11-Jul-13	11-Jul-13, Sitework																											
Site Mobilization	2	2	02-Mar-12	05-Mar-12	■ Site Mobilization																											
E& S Control	10	10	06-Mar-12	19-Mar-12	■ E& S Control																											
PA One Call / U/G Utility Tracing	3	3	06-Mar-12	08-Mar-12	■ PA One Call / U/G Utility Tracing																											
Temporary Protection and Controls	10	10	06-Mar-12	19-Mar-12	■ Temporary Protection and Controls																											

■ Actual Work
 ■ Critical Remaining Work
 ▼ Summary
■ Remaining Work
 ◆ Milestone

